

Jefferson County

Office of the County Engineer

85 SE "D" ST.
MADRAS, OREGON 97741

Phone (541) 475-4453 Fax (541) 325-5004

CERTIFICATE OF SATISFACTORY COMPLETION ON SITE SEPTIC DISPOSAL SYSTEM NEW CONSTRUCTION

OWNER



SITE

Account



Tax Lot Number



SITE ADDRESS



SYSTEM AS-BUILT DESCRIPTION

Final Date:

Design Flow:

450 gallons per day

Standard,

Tank:

1000 gallon

Septic

Drainfield :

420 feet of

Serial,

Cap and Fill, Gravity

DEQ Installer: 22 -- OBSIDIAN RIDGE CONTRACTING INC.

12 to 15 Inches deep

*May require 1,100 gallon septic tank with dosing pump depending on house site.

IN ACCORDANCE WITH OREGON REVISED STATUTE 454.665, THIS CERTIFICATE IS ISSUED AS EVIDENCE OF SATISFACTORY COMPLETION OF AN ON SITE SEWAGE DISPOSAL SYSTEM AT THE LOCATION IDENTIFIED

ISSUANCE OF THIS CERTIFICATE DOES NOT CONSTITUTE A WARRANTY OR GUARANTEE THAT THIS ON SITE DISPOSAL SYSTEM WILL FUNCTION INDEFINITELY WITHOUT FAILURE.

Conditions

1. No livestock, structures, utilities, vehicular traffic or parking on initial and reserve drainfield areas at any time (other than traffic associated with the construction and maintenance of the permitted system).
2. No livestock, structures, utilities, vehicular traffic or parking within 5' of the tank.
3. Seed drainfield area with shallow rooted vegetation - dry ground seed mixture or equal. Do not plant deciduous shrubs or trees in vicinity of absorption area.
4. Any alterations of the site adversely impacting the ability of the approved initial and/or reserve drainfield areas to support an on site system will render the site evaluation for the reserve drainfield null and void.


Richard L. Black, P.E. - Jefferson County Engineer

Date: 12/17/12